HVAC Finish					
Trad	e Co	actor Job Name, Number			
Pass/Fail/NA					
		All work complies with locally adopted codes and International Reidential Code.	S-		
		All work is performed in a safe manner according to OSHA standard	ls.		
		The jobsite is left clean.			
		Trash is cleaned up and disposed of.			
		Outside HVAC unit is set and leveled properly.			
		Freon lines are run through the foundation and sealed with caulkin at the foundation and where they go through the floor.	ıg		
		Thermostat is installed and set level.			
		Register grills or air vents are installed, and the dampers work correct	ly.		
		Return air grills with filters are installed.			
		The dryer vent is run through the exterior wall or down throug floor joists and outside with a 4" metal pipe and wind damper.	<u></u> gh		
		Condensate lines are run out 6" past the block foundation.			
		Condensate lines in the attic are run out through the soffit, and vent cap is placed on the condensate pipe.	а		
		A 36" flexible gas line is run, and a shutoff valve with a $\frac{1}{2}$ " male fitting is installed at each appliance.	t-		
		A gauge is installed on the main gas line, and an air test is don on the line.	1e		
check event agree comp cordi	clist t that es, up pany ingly	Contractor understands and accepts responsibility for items on the l verifies that these items have been checked and are acceptable. In the ese items are not completed to our satisfaction, the Trade Contractor notification, to correct the unsatisfactory items promptly, or gives the eright to correct the item and back charge the Trade Contractor a hereby verify that the above items have been checked and are accept	ne or ne c-		

Signature D	Date	
-------------	------	--

receive payment on this job.

able. I understand that this checklist must be turned in with the invoice in order to